

**STATE LEVEL BANKERS' COMMITTEE, JHARKHAND**  
**CONVENER : BANK OF INDIA**  
**STATUS OF RSETI BUILDING CONSTRUCTION (As on 30.09.2022)**

DISTRICT	BANK	STATUS OF BUILDING CONSTRUCTION		EXPECTED DATE OF		REMARKS
		COMPLETE (YES/ NO)	PRESENT STATUS	COMPLETION	INAUGURATION	
			( FOR INCOMPLETE BUILDING)	OF RSETI BUILDING CONSTRUCTION	OF COMPLETED RSETI BUILDING	
BOKARO	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
CHATRA	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
DEOGHAR	STATE BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
DHANBAD	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
DUMKA	INDIAN BANK	YES	NA	NA	NA	Functioning in own building.
EAST SINGHBHUM	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
GARHWA	STATE BANK OF INDIA	NO	Admin Block:- Plastering work completed only electric work and Wooden work left. Director Block :- Plastering work completed. Electric and Wooden work to be done. Dormitory :- Ground floor brick work doen till tie beam.	80% Work Completed	NA	Construction work is under process.
GIRIDIH	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
GODDA	INDIAN BANK	NO	Under Construction	75% Work Completed	NA	Functioning in rented building.
GUMLA	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
HAZARIBAG	INDIAN BANK	YES	NA	NA	NA	Functioning in own building.
JAMTARA	STATE BANK OF INDIA	YES	Area development and finishing work is in progress.	96% Work Completed	NA	Functioning in own building.
KHUNTI	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
KODERMA	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
LATEHAR	STATE BANK OF INDIA	YES	Area development and finishing work is in progress.	STATUS OF ADMIN BLOCK - COMPLETED STATUS OF DORMITORY BLOCK - COMPLETED	After completion of Building	Functioning in own building.
LOHARDAGA	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
PAKUR	STATE BANK OF INDIA	NO	<b>Status of Admin Block :-</b> 1. Plastering work completed. 2. Tiles work completed. 3. Doors and windows wooden work completed. 4. Plumbing work in progress 5. Wall putty work in progress. 6. Toilets work not completed. 7. Kitchen room work not completed. <b>Status of Dormitory Block :-</b> 1. Plastering work completed. 2. Doors and windows wooden work not completed. 3. Plumbing work not completed. 4. Wall putty work in progress. 5. Toilets work not completed. <b>Status of Director Building :-</b> 1. Plastering work completed. 2.Tiles work not completed. 3. Door and windows wooden work not completed. 4. Wall putty work in progress. 5. Plumbing work not completed. 6.Toilets work not completed <b>MISCELLANEOUS:-</b> 1. Electric and wiring work not started. 2. There is a tubewell at the building but no water.	85% Work Completed	NA	Construction work is under process.
PALAMU	STATE BANK OF INDIA	NO	NA	NA	NA	Functioning in own building.

RAMGARH	BANK OF INDIA	NO	NO	NA	NA	Lease deed executed on 27.10.2021, Land Survey complete and Architecture appointed .
RANCHI	RUDSETI (CANARA BANK)	YES	NA	NA	NA	Functioning in own building.
RANCHI	STATE BANK OF INDIA	YES	<p>List of incomplete tasks and works -in process</p> <p>IN DORMITORY BUILDING</p> <ol style="list-style-type: none"> <li>1. Guest Faculty staying room.</li> <li>2. Polishing and smoothing of floor etc.</li> <li>3. Shed formation from administrative building to dormitory building.</li> </ol> <p>IN DIRECTOR'S RESIDENCE</p> <ol style="list-style-type: none"> <li>1. Main gate, entrance gate and grill work</li> <li>2. Bathroom finishing</li> <li>3. Paved road from dormitory and to Director's residence.</li> <li>4. Electrification switch board etc.</li> <li>5. Wastage water supply</li> </ol>	Admin Block Status - Completed. Dormitory Block Status - 95% Completed.	After completion of Building	Office Shifted on 27-05-2022 Dormitory Block is nearly to complete and Director Residence is under Process.
SAHIBGANJ	STATE BANK OF INDIA	NO	<p>Most of the work on the admin block is completed in this time.</p> <p>Director block:-</p> <ul style="list-style-type: none"> <li>* Plaster work completed.</li> <li>* Plumbing work completed.</li> <li>* Electric wiring work is completed.</li> <li>* Window and gate frame work completed.</li> </ul> <p>Status of Dormitory Block:-</p> <ul style="list-style-type: none"> <li>• Plastering work done</li> <li>• Tiels work is done.</li> <li>• Door and window work is Completed.</li> <li>• Plastering work and putty work has been done in the inner part but not in the outer part.</li> <li>• Wiring work completed in the block.</li> <li>• Kota stone fixed in ground floor completed.</li> <li>• Plumbing work is completed.</li> </ul> <p>Note :</p> <p>Under noted works yet to be done.:</p> <ol style="list-style-type: none"> <li>01. Leveling of passage between the blocks.</li> <li>02. Electrical main switch panel etc.</li> <li>03. Approach Road.</li> </ol>	NA	NA	RSETI Sahibganj Functioning in own building but Dormitory And Director Block are not completed.
SARAIKELA	PUNJAB NATIONAL BANK	YES	NA	NA	NA	Functioning in own building.
SIMDEGA	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.
WEST SINGHBHUM	BANK OF INDIA	YES	NA	NA	NA	Functioning in own building.

Source :- RSETI